


An aerial photograph of a city grid, likely New Haven, Connecticut, with a semi-transparent blue overlay. The grid consists of numerous rectangular blocks separated by streets. Some larger, more complex structures are visible, particularly in the upper right and lower right quadrants. The overall tone is a deep, muted blue.

# Yale Science Building

## Town Hall Meeting

May 11, 2017


# Project Site Logistics Changes in Lot 22



# Project Site Logistics Beginning May 2017



# Project Site Logistics Fall 2017




# Project Schedule

- Bass electrical shutdown – THANK YOU for your cooperation and coordination to prepare and endure this electrical shutdown
- Asphalt walkway along east side of SCL to be closed after commencement
- Site excavation for new building begins mid May (2 shifts working from 7am-10pm)
- Bass 3<sup>rd</sup> & 4<sup>th</sup> Floor elevator lobby above ceiling work after commencement (1 week per floor)
- Concrete will begin mid-July
- Steel will begin early September
- KBT East entrance will be closed beginning September.

- Dates are weather permitting and subject to change
- Noise and vibration impacts will be minimized by taking the structure down piece by piece, monitoring vibration throughout science hill, no blasting.

# Pedestrian Access Paths



# Get YSB Construction Updates

## Yale Science Building

[Home](#) [About the Project](#) [Construction Impact](#) [Project Schedule](#)


HOME > NEWS



### YSB Construction Commences with Ribbon Cutting Ceremony

February 28, 2017

In observation of the demolition of J.W. Gibbs Laboratory and the beginning of construction of Yale Science Building, a ribbon-cutting ceremony was held on February 21. Read...



### YSB Town Hall: March 1

February 17, 2017

Please join the YSB project team for an informational Town Hall Meeting on Wednesday, March 1 at 3pm in Sloane Physics Lab room 59. We will update the Yale Community on...

### Get YSB Construction Updates

**Name**

Sheri Miller

**Email Address \***

sheri.miller@yale.edu

**Affiliation \***

- Faculty
- Staff
- Student

SUBMIT

# Questions & Contacts

Visit the YSB project website at

<http://yalesciencebuilding.yale.edu/>

Sheri Miller

Associate Director Project Management & Construction

Yale University Office of Facilities

[sheri.miller@yale.edu](mailto:sheri.miller@yale.edu)